Quarterly Report

IEN Program Resource Advisory Council

March 2012
State of Idaho
ien.idaho.gov

IDAHO EDUCATION NETWORK

Contents

CONTENTS 3
COUNCIL MEMBERS 4
BUDGETED AND ACTUAL EXPENDITURES 5
CHANGES TO THE BUSINESS PLAN 5
CONNECTIVITY REPORT 6
TRAINING 9

Council Members

SUPERINTENDENT OF PUBLIC INSTRUCTION

Supt. Tom Luna (Chairman)

CEO, IDAHO DIGITAL LEARNING ACADEMY

Dr. Cheryl Charlton

DIRECTOR, DEPT. OF ADMINISTRATION

Teresa Luna (Vice Chairman)

PUBLIC AND HIGHER EDUCATION

Dr. Jerry Reininger Director, Information Systems
Meridian School District

Dr. John Miller Dean, Off Campus Instruction
College of Southern Idaho

PRIVATE SECTOR

Shelly Sayer VP of Finance
Premier Technology, Inc

Jay Larsen Executive Director
Idaho Technology Council

CHAIRMAN, HOUSE OF REPRESENTATIVES EDUCATION COMMITTEE

Representative Bob Nonini

CHAIRMAN, SENATE EDUCATION COMMITTEE

Senator John Goedde

MEMBERS OF THE JOINT FINANCE AND APPROPRIATIONS COMMITTEE (JFAC)

Rep. Darrell Bolz

Rep. Wendy Jaquet

Sen. Shawn Keough

Sen. Bert Brackett

GOALS

The goal of the IEN in Phase One is to connect to sufficient high-speed broadband capabilities to every high school in Idaho over the course of the next three years. In Phases Two and Three, the IEN will work to connect middle schools, elementary schools and libraries to sufficient high-speed broadband capabilities as well. Concurrently, we will create a statewide network connecting those schools and communities to education opportunities from around the state, nation and world.

VISION

The IEN will become the statewide managed network solution connecting all public education institutions. It will deliver equal educational opportunities for students and communities.

MISSION

The IEN will connect Idaho schools and communities to create new opportunities for the empowerment and achievement of all Idaho citizens.

Budgeted and Actual Expenditures

Idaho Education Network
FY2012 YTD Financial Summary

Updated: 3/31/2012

Fund Summaries

Personnel Funds (9993)

	FY2011 Budget	FY2012 YTD Expenditures Spent Though 03/31/12 Plus Obligated Through 06/30/12	FY2012 Net
Source of Personnel Funds:			
J.A. and Kathryn Albertson Foundation (FY2012)	$ 354,400.0	$ 323,666.2	$ 30,734

Operation Funds (9993)

	FY2011 Budget	FY2012 YTD Expenditures Spent Though 03/31/12 Plus Obligated Through 06/30/12	FY2012 Net
Source of Funds:			
J.A. and Kathryn Albertson Foundation (FY2012)	$ 2,545,400.0	$ 2,434,627.7	$ 110,772

Capital Funds (9993)

	FY2011 Budget[1]	FY2012 YTD Expenditures Spent Though 03/31/12 Plus Obligated Through 06/30/12	FY2012 Net
Source of Funds:			
J.A. and Kathryn Albertson Foundation (FY2012)	$ 100,200.0	$ 99,116.8	$ 1,083

	FY2012 Projected	FY2012 YTD Actual Though 03/31/12 Plus Projected Through 06/30/12
FY2012 E-Rate Reimbursement	$ 5,394,091.9	$ 5,464,238.1

Changes to the Business Plan

The IEN Annual Report & Business Plan was last updated in May 2011 and is available online at http://www.ien.idaho.gov/IPRAC.htm

IEN Connectivity Report

Completed Connections

Updated: 03/31/12

	School Data						Connection Data						
	District	Dist No.	City	Reg	Num HS	HS Students	IEN BW Per District (Mbs)	BW P & L Status	IEN Connection Status	IEN Local Loop Media to District Aggregation Point	IEN Local Loop Circuit Type	IEN Connection Local Loop Provider	Comments
1	ABERDEEN SD	58	ABERDEEN	5	1	255	9.00	A Complete	IEN (07/29/11)	Fiber	DS3-TDM (Agg)	Frontier/Citizens	
2	AMERICAN FALLS JOINT SD	381	AMERICAN FALLS	5	2	515	21.00	A Complete	IEN (04/09/10)	Fiber	DS3-TDM (Agg)	CenturyLink	
3	BASIN SD	72	IDAHO CITY	3	1	197	10.50	A Complete	IEN (01/28/10)	Copper	7xT1-TDM (Agg)	CenturyLink	BW Inc from 7.5 -> 10.5 Mbs, Complete
4	BEAR LAKE COUNTY SD	33	MONTPELIER	5	1	366	18.00	A Complete	IEN (02/18/10)	Fiber	DS3-TDM (Agg)	CenturyLink	
5	BLACKFOOT SD	55	BLACKFOOT	6	2	1,207	42.00	A Complete	IEN (01/19/11)	Fiber	DS3-TDM (Agg)	CenturyLink	
6	BLAINE COUNTY SD	61	CAREY	4	3	1,104	50.00	A Complete	IEN (12/09/11)	Fiber	Metro Ethernet (Agg)	CenturyLink	
7	BLISS JOINT SD	234	BLISS	4	1	172	7.50	A Complete	IEN (03/02/10)	Copper	5xT1-TDM (Agg)	CenturyLink	
8	BOISE CITY INDEPENDENT SD	1	BOISE	3	8	6,209	100.00	A Complete	IEN (09/07/11)	Fiber	Metro Ethernet (Agg)	CenturyLink	
9	BONNEVILLE JOINT SD	93	IDAHO FALLS	6	3	2,596	100.00	A Complete	IEN (01/27/11)	Fiber	Metro Ethernet (Agg)	CenturyLink	
10	BOUNDARY COUNTY SD	101	BONNERS FERRY	1	2	529	21.00	A Complete	IEN (03/10/10)	Fiber	DS3-TDM (Agg)	Frontier/Verizon	
11	BRUNEAU-GRAND VIEW JOINT SD	365	BRUNEAU	3	1	217	9.00	A Complete	IEN (01/29/10)	Copper	6xT1-TDM (Agg)	Century Tel	BW Inc from 7.5 -> 9.0 Ord 01/30/12 (Copper)
12	BUHL JOINT SD	412	BUHL	4	1	357	12.00	A Complete	IEN (06/17/11)	Fiber	DS3-TDM (Agg)	CenturyLink	
13	BUTTE COUNTY JOINT SD	111	ARCO	6	1	142	6.00	A Complete	IEN (07/19/11)	Fiber	Syringa Fiber Ethernet (Agg)	Syringa/Albion	
14	CALDWELL SD	132	CALDWELL	3	2	1,786	70.00	A Complete	IEN (06/08/11)	Fiber	Metro Ethernet (Agg)	CenturyLink	
15	CAMAS COUNTY SD	121	FAIRFIELD	4	1	63	6.00	A Complete	IEN (03/16/11)	Copper	4xT1-TDM (Agg)	Frontier/Citizens	BW Inc from 3.0 -> 6.0 Mbs, Complete
16	CAMBRIDGE JOINT SD	432	CAMBRIDGE	3	1	74	3.00	A Complete	IEN (07/25/11)	Fiber	Syringa Fiber Ethernet (Agg)	Syringa/Cambridge	
17	CASCADE SD	422	CASCADE	3	1	165	9.00	A Complete	IEN (07/13/11)	Copper	6xT1-TDM (Agg)	Frontier/Citizens	BW Inc from 6.0 -> 9.0 Ord 01/30/12 (Copper)
18	CASSIA COUNTY JOINT SD	151	BURLEY	4	6	1,622	65.00	A Complete	IEN (06/24/11)	Fiber	OC3-TDM (Agg)	CenturyLink	
19	CASTLEFORD SD	417	CASTLEFORD	4	1	276	12.00	A Complete	IEN (12/05/10)	Fiber	DS3-TDM (Agg)	CenturyLink	
20	CHALLIS JOINT SD	181	CHALLIS	6	1	220	20.00	A Complete	IEN (08/01/11)	Fiber	Syringa Fiber Ethernet (Agg)	Syringa/Custer	BW Inc from 8.0 -> 20.0 Ord 01/30/12
21	CLARK COUNTY SD	161	DUBOIS	6	1	94	10.00	A Complete	IEN (09/22/09)	Fiber	3xT1-TDM (Agg) -> 10 Mbs Syr Fib	Mud Lake Telephone Coop	Upg to 10Mbs Syr Ethernet on Fiber, Complete
22	COEUR D'ALENE SDCharter	271	COEUR D'ALENE	1	1	449	18.00	A Complete	IEN (10/04/11)	Fiber	DS3-TDM (Agg)	Frontier/Verizon	
23	COEUR D'ALENE SDMain	271	COEUR D'ALENE	1	4	3,446	95.00	A Complete	IEN(09/14/11)	Fiber	OC3-TDM (Agg)	Frontier/Verizon	
24	COTTONWOOD JOINT SD	242	COTTONWOOD	2	1	151	6.00	A Complete	IEN (10/15/09)	Copper	4xT1-TDM (Agg)	CenturyLink	
25	COUNCIL SD	13	COUNCIL	3	1	152	6.00	A Complete	IEN (07/25/11)	Fiber	Syringa Fiber Ethernet (Agg)	Syringa/Cambridge	
26	CULDESAC JOINT SD	342	CULDESAC	2	1	121	4.50	A Complete	IEN (12/11/09)	Copper	3xT1-TDM (Agg)	CenturyLink	
27	DIETRICH SD	314	DIETRICH	4	1	224	9.00	A Complete	IEN (07/22/10)	Copper	6xTX -> DS3-TDM (Agg)	CenturyLink	
28	EMMETT SD	221	EMMETT	3	3	761	50.00	A Complete	IEN (10/21/09)	Fiber	DS3-TDM (Agg) - 50 MB Moe	CenturyLink	Upg to 50Mbs MOE, Complete
29	FILER SD	413	FILER	4	1	430	20.00	A Complete	IEN (11/29/11)	Fiber	Syringa Fiber Ethernet (Agg)	Syringa/Filer Mutual Tel	
30	FIRTH SD	59	FIRTH	6	1	235	15.00	A Complete	IEN (04/22/10)	Fiber	DS3-TDM (Agg)	CenturyLink	BW Inc from 9.0 -> 15.0 Mbs, Complete
31	FREMONT COUNTY JOINT SD	215	ST ANTHONY	6	3	813	30.00	A Complete	IEN(12/09/11)	Fiber	Syringa Fiber Ethernet (Agg)	Syringa/Fairpoint	
32	FRUITLAND SD	373	FRUITLAND	3	2	550	20.00	A Complete	IEN (08/03/11)	Fiber	Syringa Fiber Ethernet (Agg)	Syringa/Farmers Mutual	1 New School Connecting to WAN
33	GARDEN VALLEY SD	71	GARDEN VALLEY	3	1	127	6.00	A Complete	IEN (04/19/11)	Copper	4xT1-TDM (Agg)	Frontier/Citizens	
34	GENESEE JOINT SD	282	GENESEE	2	1	308	12.00	A Complete	IEN (09/02/10)	Fiber	DS3-TDM (Agg)	Frontier/Verizon	
35	GLENNS FERRY JOINT SD	192	GLENNS FERRY	4	1	154	6.00	A Complete	IEN (10/26/10)	Copper	4xT1-TDM (Agg)	CenturyLink	
36	GOODING JOINT SD	231	GOODING	4	1	324	18.00	A Complete	IEN (05/04/10)	Fiber	DS3-TDM (Agg)	CenturyLink	BW Inc from 12.0 -> 18.0 Ord 01/30/12
37	GRACE JOINT SD	148	GRACE	5	1	195	7.50	A Complete	IEN (04/22/10)	Copper	5xT1-TDM (Agg)	CenturyLink	
38	HAGERMAN JOINT SD	233	HAGERMAN	4	2	436	15.00	A Complete	IEN (02/12/10)	Fiber	DS3-TDM (Agg)	CenturyLink	1 New School Connecting to WAN
39	HANSEN SD	415	HANSEN	4	1	180	7.50	A Complete	IEN (10/28/10)	Copper	5xT1-TDM (Agg)	CenturyLink	
40	HIGHLAND JOINT SD	305	CRAIGMONT	0	1	73	3.00	A Complete	IEN (03/09/11)	Copper	2xT1-TDM (Agg)	CenturyLink	
41	HOMEDALE JOINT SD	370	HOMEDALE	3	2	352	15.00	A Complete	IEN (04/13/10)	Fiber	DS3-TDM (Agg)	Frontier/Citizens	
42	HORSESHOE BEND SD	73	HORSESHOE BEND	3	1	103	6.00	A Complete	IEN (10/20/10)	Copper	4xT1-TDM (Agg)	Frontier/Citizens	BW Inc from 4.5 -> 6.0 Complete
43	IDAHO ARTS CHARTER SCHOOL	ID	NAMPA	3	1	530	20.00	A Complete	IEN (04/14/11)	Fiber	Metro Ethernet (Agg)	CenturyLink	
44	IDAHO DISTANCE EDUCATION ACAD	288	BOISE	2	3	2,748	30.00	A Complete	IEN (05/09/11)	Fiber	Metro Ethernet (Agg)	CenturyLink	
45	IDAHO FALLS SD	91	IDAHO FALLS	6	4	2,488	100.00	A Complete	IEN (04/01/11)	Fiber	Metro Ethernet (Agg)	CenturyLink	
46	IDAHO SCHOOL FOR THE DEAF & BLIND	960	GOODING	4	1	71	6.00	A Complete	IEN (03/10/11)	Copper	4xT1-TDM (Agg)	CenturyLink	BW Inc from 3.0 -> 6.0 Complete
47	iSUCCEED VIRTUAL HS	ID	BOISE	3	1	660	5.00	A Complete	IIEN (09/19/11)	Copper	Metro Ethernet (Agg)	CenturyLink	
48	JEFFERSON COUNTY JOINT SD	251	MENAN	6	2	930	45.00	A Complete	IEN (09/22/10)	Fiber	DS3-TDM (Agg)	CenturyLink	BW Inc from 33.0 -> 45.0 Ord 01/30/12
49	JEROME JOINT SD	261	JEROME	4	1	945	33.00	A Complete	IEN (09/15/09)	Fiber	DS3-TDM (Agg)	CenturyLink	
50	KAMIAH JOINT SD	304	KAMIAH	2	1	181	12.00	A Complete	IEN (11/01/10)	Copper	8xT1-TDM (Agg)	CenturyLink	BW Inc from 7.5 -> 10.5 Ord 01/30/12 (Copper)
51	KELLOGG JOINT SD	391	KELLOGG	1	2	411	18.00	A Complete	IEN (09/15/11) Temp	Fiber	DS3-TDM (Agg)	Frontier/Verizon	Temp (TR Waiting on Frontier for DS3)
52	KENDRICK JOINT SD	283	KENDRICK	2	1	155	6.00	A Complete	IEN (11/09/10)	Copper	4xT1-TDM (Agg)	Potlatch Telephone	
53	KIMBERLY SD	414	KIMBERLY	4	1	461	18.00	A Complete	IEN (04/09/10)	Fiber	DS3-TDM (Agg)	CenturyLink	
54	KOOTENAI JOINT SD	274	HARRISON	1	1	144	6.00	A Complete	IEN (6/04/10)	Copper	4xT1-TDM (Agg)	Frontier/Verizon	
55	KUNA JOINT SD	3	KUNA	3	2	1,256	50.00	A Complete	IEN (07/01/11)	Fiber	Metro Ethernet (Agg)	CenturyLink	1 New School Connecting to WAN
56	LAKE PEND OREILLE SD	84	CLARK FORK	1	4	1,629	54.00	A Complete	IEN (02/25/10)	Fiber	2xDS3-TDM (Agg)	Frontier/Verizon	1 New School Connecting to WAN
57	LAKELAND SD	272	RATHDRUN	1	4	1,686	54.00	A Complete	IEN (09/13/11)	Fiber	2xDS3-TDM (Agg)	Frontier/Verizon	1 New School Connecting to WAN
58	LAPWAI SD	341	LAPWAI	2	1	148	6.00	A Complete	IEN (10/04/11)	Copper	4xT1-TDM (Agg)	CenturyLink	
59	LEWISTON INDEPENDENT SD	340	LEWISTON	2	3	1,248	45.00	A Complete	IEN (05/18/11)	Fiber	DS3-TDM (Agg)	CenturyLink	
60	LIBERTY CHARTER SCHOOL	458	NAMPA	3	1	409	20.00	A Complete	IEN (03/17/11)	Fiber	Metro Ethernet (Agg)	CenturyLink	
61	MACKAY JOINT SD	182	MACKAY	6	1	104	5.00	A Complete	IEN (07/28/11)	Fiber	Syringa Fiber Ethernet (Agg)	SyringaAlbion	
62	MADISON SD	321	REXBURG	6	2	1,041	36.00	A Complete	IEN (07/29/10)	Fiber	DS3-TDM (Agg)	CenturyLink	
63	MARSH VALLEY JOINT SD	21	ARIMO	5	1	372	15.00	A Complete	IEN (07/22/10)	Fiber	DS3-TDM (Agg)	CenturyLink	
64	MARSING JOINT SD	363	MARSING	3	1	215	20.00	A Complete	IEN (10/06/11)	MW	MW Ethernet (Agg)	TecHut	
65	MCCALL-DONNELLY SD	421	MC CALL	3	2	322	15.00	A Complete	IEN (06/14/11)	Fiber	DS3-TDM (Agg)	Frontier/Citizens	
66	MEADOWS VALLEY SD	11	NEW MEADOWS	3	1	99	4.50	A Complete	IEN (04/08/11)	Copper	3xT1-TDM (Agg)	Frontier/Citizens	
67	MELBA JOINT SD	136	MELBA	3	2	248	15.00	A Complete	IEN (04/09/10)	Fiber	DS3-TDM (Agg)	CenturyLink	1 New School - BW Inc from 9.0 -> 15.0 Mbs, Complete
68	MERIDIAN JOINT SD	2	MERIDIAN	3	10	11,119	200.00	A Complete	IEN (02/03/11)	Fiber	Metro Ethernet (Agg)	CenturyLink	BW Inc from 100.0 -> 200.0 Complete
69	MIDDLETON SD	134	MIDDLETON	3	2	876	40.00	A Complete	IEN (04/05/11)	Fiber	Metro Ethernet (Agg)	CenturyLink	
70	MIDVALE SD	433	MIDVALE	3	2	148	9.00	A Complete	IEN (07/25/11)	Fiber	Syringa Fiber Ethernet (Agg)	Syringa/Midvale Tel	
71	MINIDOKA COUNTY JOINT SD	331	HEYBURN	4	1	172	6.00	A Complete	IEN (10/27/11)	Copper	4xT1-TDM (Agg)	CenturyLink	
72	MINIDOKA COUNTY JOINT SD Main	331	RUPERT	4	2	1,254	40.00	A Complete	IEN (08/26/11)	Fiber	Syringa Fiber Ethernet (Agg)	Syringa/PMT	
73	MOSCOW SD	281	MOSCOW	2	2	626	24.00	A Complete	IEN (08/12/10)	Fiber	DS3-TDM (Agg)	Frontier/Verizon	
74	MOUNTAIN HOME SD	193	MOUNTAIN HOME	3	1	802	50.00	A Complete	IEN (08/18/10)	Fiber	Metro Ethernet (Agg)	CenturyLink	Upg to 20Mbs MOE, Complete
75	MOUNTAIN VIEW SD	244	KOOSKIA	2	2	448	18.00	A Complete	IEN (03/10/10)	Fiber	DS3-TDM (Agg)	CenturyLink	

Completed Connections (Continued)

	School Data						Connection Data						
	District	Dist No.	City	Reg	Num HS	HS Students	IEN BW Per District (Mbs)	BW P & L Status	IEN Connection Status	IEN Local Loop Media to District Aggregation Point	IEN Local Loop Circuit Type	IEN Connection Local Loop Provider	Comments
76	MULLAN SD	392	MULLAN	1	1	59	6.00	A Complete	IEN (06/04/10)	Copper	4xT1-TDM (Agg)	Frontier/Verizon	BW Inc from 3.0 -> 6.0 Mbs, Complete
77	MURTAUGH JOINT SD	418	MURTAUGH	4	1	52	3.00	A Complete	IEN (05/06/10)	Copper	2xT1-TDM (Agg)	CenturyLink	
78	NAMPA SD	131	NAMPA	3	6	3,881	100.00	A Complete	IEN (06/30/11)	Fiber	Metro Ethernet (Agg)	CenturyLink	
79	NEW PLYMOUTH SD	372	NEW PLYMOUTH	3	1	319	12.00	A Complete	IEN (08/20/10)	Fiber	DS3-TDM (Agg)	CenturyLink	
80	NEZPERCE JOINT SD	302	NEZPERCE	2	1	158	6.00	A Complete	IEN (05/06/10)	Copper	4xT1-TDM (Agg)	CenturyLink	
81	NORTH GEM SD	149	BANCROFT	5	1	50	4.50	A Complete	IEN (04/22/10)	Copper	2xT1-TDM (Agg)	CenturyLink	BW Inc from 3.0 -> 4.5 Mbs, Complete
82	NOTUS SD	135	NOTUS	3	1	168	20.00	A Complete	IEN (04/30/10)	Fiber	Metro Ethernet (Agg)	CenturyLink	BW Inc from 7.5 -> 10.5 Mbs, Comp: Upg to 20 MBS MOE (Fiber) ord 11/21/11
83	ONEIDA COUNTY SD	351	MALAD CITY	5	2	283	20.00	A Complete	IEN (09/09/11)	Fiber	Syringa Fiber Ethernet (Agg)	Syringa/Albion	
84	OROFINO JOINT SD	171	OROFINO	2	2	516	18.00	A Complete	IEN (06/25/10)	Fiber	DS3-TDM (Agg)	Frontier/Verizon	
85	PARMA SD	137	PARMA	3	1	314	20.00	A Complete	IEN (10-20-11)	MW	MW Ethernet (Agg)	TecHut	
86	PAYETTE JOINT SD	371	PAYETTE	3	2	546	21.00	A Complete	IEN (12/01/11)	Fiber	DS3-TDM (Agg)	CenturyLink	
87	PLUMMER/WORLEY JOINT SD	44	PLUMMER	1	1	129	6.00	A Complete	IEN (12/8/09)	Copper	4xT1-TDM (Agg)	Frontier/Verizon	
88	POCATELLO SD	25	POCATELLO	5	5	3,540	100.00	A Complete	IEN (02/01/11)	Fiber	Metro Ethernet (Agg)	CenturyLink	
89	POST FALLS SD	273	POST FALLS	1	2	1,553	65.00	A Complete	IEN (06/23/11)	Fiber	OC3-TDM (Agg)	Frontier/Verizon	
90	POTLATCH SD	285	POTLATCH	2	1	223	9.00	A Complete	IEN (10/04/11)	Fiber	DS3-TDM (Agg)	Frontier/Verizon	
91	PRESTON JOINT SD	201	PRESTON	5	2	739	27.00	A Complete	IEN (05/29/10)	Fiber	DS3-TDM (Agg)	CenturyLink	
92	RICHARD McKENNA CHARTER HIGH	ID	MOUNTAIN HOME	3	1	403	50.00	A Complete	IEN (02/25/11)	Fiber	Metro Ethernet (Agg)	CenturyLink	Upg to 50Mbs MOE, Complete
93	RICHFIELD SD	316	RICHFIELD	4	1	217	7.50	A Complete	IEN (06/27/11)	Copper	5xT1-TDM (Agg)	CenturyLink	
94	RIRIE JOINT SD	252	RIRIE	6	1	221	9.00	A Complete	IEN (10/25/10)	Fiber	DS3-TDM (Agg)	CenturyLink	
95	ROCKLAND SD	382	ROCKLAND	5	1	136	6.00	A Complete	IEN (08/01/11)	Fiber	Syringa Fiber Ethernet (Agg)	Syringa/Direct Comm	
96	SALMON RIVER JOINT SD	243	RIGGINS	2	1	75	3.00	A Complete	IEN (04/04/11)	Copper	2xT1-TDM (Agg)	Frontier/Citizens	
97	SALMON SD	291	SALMON	6	2	369	15.00	A Complete	IEN (10/01/09)	Fiber	Ethernet (Agg)	Custer Telephone	
98	SHELLEY JOINT SD	60	SHELLEY	6	1	643	24.00	A Complete	IEN (08/09/10)	Fiber	DS3-TDM (Agg)	CenturyLink	
99	SHOSHONE JOINT SD	312	SHOSHONE	4	2	182	6.00	A Complete	IEN (09/17/09)	Copper	4xT1-TDM (Agg)	CenturyLink	1 New School Connecting to WAN
100	SNAKE RIVER SD	52	BLACKFOOT	5	1	567	21.00	A Complete	IEN (03/01/10)	Fiber	DS3-TDM (Agg)	CenturyLink	
101	SODA SPRINGS JOINT SD	150	SODA SPRINGS	5	1	240	9.00	A Complete	IEN (06/27/11)	Fiber	6xT1-TDM (06/27/11) -> DS3-TDM (Agg)	CenturyLink	
102	SOUTH LEMHI SD	292	LEADORE	6	1	95	6.00	A Complete	IEN (01/27/10)	Copper	3xT1-TDM (Agg)	Century Tel	BW Inc from 4.5 -> 6.0 Complete
103	ST MARIES JOINT SD	41	ST MARIES	1	2	411	18.00	A Complete	IEN (09/01/11)	MW	MW-TDM (Agg)	First Step Lewiston	
104	SUGAR-SALEM JOINT SD	322	SUGAR CITY	6	2	428	21.00	A Complete	IEN (06/14/10)	Fiber	DS3-TDM (Agg)	CenturyLink	1 New School + BW Inc from 15.0 -> 21.0 Mbs, Comp
105	TAYLORS CROSSING CHARTER SCHOO	ID	IDAHO FALLS	6	1	305	20.00	A Complete	IEN (03/03/11)	Fiber	Metro Ethernet (Agg)	CenturyLink	
106	TETON COUNTY SD	401	DRIGGS	6	1	403	20.00	A Complete	IEN (09/09/11)	Fiber	Syringa Fiber Ethernet (Agg)	Syringa/Columbine Telco Silver Star	
107	TROY SD	287	TROY	2	1	160	6.00	A Complete	IEN (01/18/11)	Copper	4xT1-TDM (Agg)	Potlatch Telephone	
108	TWIN FALLS SD	411	TWIN FALLS	4	3	2,402	100.00	A Complete	IEN (01/13/11)	Fiber	Metro Ethernet (Agg)	CenturyLink	
109	VALLIVUE SD	139	CALDWELL	3	3	1,931	60.00	A Complete	IEN (06/03/11)	Fiber	Metro Ethernet (Agg)	CenturyLink	
110	WALLACE SD	393	WALLACE	1	1	249	10.50	A Complete	IEN (08/12/10) 6xT1	Copper	6xT1-TDM -> DS3-TDM (Agg)	Frontier/Citizens	BW Inc from 9.0 -> 10.5 (Copper) Complete
111	WEISER SD	431	WEISER	3	1	513	18.00	A Complete	IEN (02/04/10)	Fiber	DS3-TDM (Agg)	CenturyLink	
112	WENDELL SD	232	WENDELL	4	1	323	12.00	A Complete	IEN (04/08/10)	Fiber	DS3-TDM (Agg)	CenturyLink	
113	WEST BONNER COUNTY SD	83	PRIEST RIVER	1	2	482	21.00	A Complete	IEN (08/25/10)	Fiber	DS3-TDM (Agg)	Frontier/Verizon	
114	WEST JEFFERSON SD	253	TERRETON	6	1	199	8.00	A Complete	IEN (08/03/11)	Fiber	Syringa Fiber Ethernet (Agg)	Syringa/Mud Lake Telephone Coo	
115	WEST SIDE SD	202	DAYTON	5	1	162	9.00	A Complete	IEN (09/17/09)	Copper	6xT1-TDM (Agg)	CenturyLink	BW Inc from 6.0 -> 9.0 Mbs, Complete
116	WHITEPINE JOINT SD	288	DEARY	2	1	211	7.50	A Complete	IEN (07/08/11)	Copper	5xT1-TDM (Agg)	Frontier/Verizon	
117	WILDER SD	133	WILDER	3	1	213	20.00	A Complete	IEN (10/06/11)	MW	MW Ethernet (Agg)	TecHUT	
					203	85,766	2,941.00						

New Schools Ordered for July 2012 (FY2013)

	School Data						Connection Data						
	District	Dist No.	City	Reg	Num HS	HS Students	IEN BW Per District (Mbs)	BW P & L Status	IEN Connection Status	IEN Local Loop Media to District Aggregation Point	IEN Local Loop Circuit Type	IEN Connection Local Loop Provider	Comments
1	ANOTHER CHOICE VIRTUAL CHARTER	476	NAMPA	3	1	110	10.00	FY2013	ORDERED 03-29-12	Fiber	Metro Ethernet (Agg)	CenturyLink	New Connection
2	COMPASS CHARTER SCHOOL	455	MERIDIAN	3	1	510	20.00	FY2013	ORDERED 03-29-12	Fiber	Metro Ethernet (Agg)	CenturyLink	New Connection
3	HERITAGE COMMUNITY CENTER	2	CALDWELL	3	1	40	20.00	FY2013	ORDERED 03-29-12	Fiber	Metro Ethernet (Agg)	CenturyLink	New Connection
4	ICON	469	BOISE	3	1	130	10.00	FY2013	ORDERED 03-29-12	Fiber	Metro Ethernet (Agg)	CenturyLink	New Connection
5	KOOTENAI BRIDGE ACADEMY	470	COEUR D'ALENE	1	1	201	7.50	FY2013	ORDERED 03-29-12	Copper	5xT1-TDM (Agg)	Frontier/Verizon	New Connection
6	MERIDIAN JOINT SD Charter 1	2	MERIDIAN	3	1	192	20.00	FY2013	ORDERED 03-29-12	Fiber	Metro Ethernet (Agg)	CenturyLink	New Connection
7	MERIDIAN JOINT SD Charter 2	2	EAGLE	3	1	50	20.00	FY2013	ORDERED 03-29-12	Fiber	Metro Ethernet (Agg)	CenturyLink	New Connection
8	NORTH VALLEY ACADEMY	465	GOODING	4	1	209	10.00	FY2013	ORDERED 03-29-12	Copper	Metro Ethernet (Agg)	CenturyLink	New Connection
9	STATE JUVENILE CORRECTION DISTRICT - LEWISTON	709	LEWISTON	4	1	36	3.00	FY2013	ORDERED 03-29-12	Copper	2xT1-TDM (Agg)	CenturyLink	New Connection
10	STATE JUVENILE CORRECTION DISTRICT - NAMPA	709	NAMPA	4	1	84	10.00	FY2013	ORDERED 03-29-12	Copper	Metro Ethernet (Agg)	CenturyLink	New Connection
11	STATE JUVENILE CORRECTION DISTRICT - ST. ANTHO	709	ST ANTHONY	4	1	120	4.50	FY2013	ORDERED 03-29-12	Copper	3xT1-TDM (Agg)	Syringa/Fairpoint	New Connection
12	VALLEY SD	262	HAZELTON	4	1	588	21.00	FY2013	ORDERED 03-29-12	Fiber	DS3-TDM (Agg)	CenturyLink	New Connection
13	VICTORY CHARTER SCHOOL	451	Nampa	3	1	380	20.00	FY2013	ORDERED 03-29-12	Fiber	Metro Ethernet (Agg)	CenturyLink	New Connection
14	VISION CHARTER SCHOOL	463	CALDWELL	3	1	436	20.00	FY2013	ORDERED 03-29-12	Fiber	Metro Ethernet (Agg)	CenturyLink	New Connection
15	XAVIER CHARTER SCHOOL	462	TWIN FALLS	4	1	574	20.00	FY2013	ORDERED 03-29-12	Fiber	Metro Ethernet (Agg)	CenturyLink	New Connection
					15	3,660.0	216.00						

Higher Education Connections

	School Data						Connection Data						
	District	Dist No.	City	Reg	Num HS	HS Students	IEN BW Per District (Mbs)	BW P & L Status	IEN Connection Status	IEN Local Loop Media to District Aggregation Point	IEN Local Loop Circuit Type	IEN Connection Local Loop Provider	Comments
1	Boise State University	N/A	BOISE		0	-	0.00	HE Complete	HE IEN (IRON)	Fiber	Ethernet (Agg)	IRON	
2	Idaho State University	N/A	POCATELLO		0	-	0.00	HE Complete	HE IEN (IRON)	Fiber	Ethernet (Agg)	IRON	
3	Lewis and Clark State College	N/A	LEWISTON		0	-	0.00	HE Complete	HE IEN (IRON)	Fiber	Ethernet (Agg)	IRON	
4	North Idaho College	N/A	COEUR D'ALENE		0	-	0.00	HE Complete	HE IEN (IRON)	Fiber	Ethernet (Agg)	IRON	
5	Universitof Idaho	N/A	MOSCOW		0	-	0.00	HE Complete	HE IEN (IRON)	Fiber	Ethernet (Agg)	IRON	
6	College of Southern Idaho	N/A	TWIN FALLS		0	-	20.00	HE FY2013	HE ORDERED 03-29-12	Fiber	Metro Ethernet (Agg)	CenturyLink	Data only connection
7	College of Western Idaho	N/A	Nampa		0	-	20.00	HE FY2013	HE ORDERED 03-29-12	Fiber	Metro Ethernet (Agg)	CenturyLink	Data only connection
8	Eastern Idaho Technical College	N/A	IDAHO FALLS		0	-	20.00	HE FY2013	HE ORDERED 03-29-12	Fiber	Metro Ethernet (Agg)	CenturyLink	Data only connection
9	Idaho Digital Learning Academy	N/A	BOISE		0	-	20.00	HE FY2013	HE ORDERED 03-29-12	Fiber	Metro Ethernet (Agg)	CenturyLink	Data only connection
							80.00						

Other Connections

	School Data						Connection Data						
	District	Dist No.	City	Reg	Num HS	HS Students	IEN BW Per District (Mbs)	BW P & L Status	IEN Connection Status	IEN Local Loop Media to District Aggregation Point	IEN Local Loop Circuit Type	IEN Connection Local Loop Provider	Comments
1	Z First Step - Lewiston	N/A	LEWISTON	0	0	-	18.00	A Complete	IEN (08/12/11)	Fiber	DS3-TDM (Agg)	CenturyLink -> First Step Lewistor	
2	Z TecHUT Boise	N/A	BOISE	0	0	-	100.00	A Complete	IEN (07/29/11)	Fiber	Metro Ethernet (Agg)	CenturyLink -> TecHut Boise	
							118.00						

Training

Term	Students per term	Credits per term	Teachers and Proctors Trained	Total Schools Connected (Running total)
FALL 2009	60	180	N/A	34
SPRING 2010	209	589	81 Proctors 18 Teachers	40
FALL 2010	451	1310		93
SPRING 2011	493	1084	404 Proctors 42 Teachers	136
FALL 2011	801	1841		194
SPRING 2012*	750	1829	90 Proctors 39 Teachers	194

* Spring 2012 Student and Credit numbers are estimates and do not include all school data

Video in the Classroom Overview: What is possible with video for collaborations, meetings, classes, supplemental content, and professional development? (1 hour)

Proctor Training: This training program is designed to maximize utilization and optimize the success of the educational experience of all Idaho students and teachers when using the interactive video technology provided by the IEN. Completion of this class will enable a Para-professional, administrator, or teacher to use the technology without any need for ongoing technical support. (Four hours to complete)

Originator Training: This training program is designed to equip an Idaho certified teacher with the technical capabilities to successfully conduct a class over interactive video. Teachers taking the course must have completed the proctor course. (26 hours to complete)

Andy Lanning
IEN VTC Instructor

For information about training dates and how to contact the trainer, visit

www.ien-training.blogspot.com

2011-2012 IEN Course Catagories





* Spring 2012 numbers are estimates at this time.

Brady Kraft Technical Director
(208) 332 1840

Julie Best Content Specialist
(208) 332 1832

Mike Costa VTC Program Specialist
(208) 332 1839

650 West State Street Room 100
P.O. Box 83720, Boise ID 83720-0304
www.ien.idaho.gov